



## MEASURE L PROJECTS QUARTERLY REPORT

### For the period April 1, 2023 through June 30, 2023

Fiscal Year Project Alloc	City Project CIP #	Federal / State #	City Project Fund #	Project	Project Description	Budgeted	Expenditures	Funds as of 06/30/2023	Project Status
Traffic Management									
2022-23	ENG2303		8005	General Street Assessment & Planning	Professional traffic engineering services to perform multiway stop warrant analysis at the intersection of Service Road / moore Road in Ceres, California. The project understanding, assumptin, and specific service.	200,000.00	9,324.00	190,676.00	*Services Completed
Local Streets & Roads									
2022-23	23-003	NA	8005	2022 Pavement Resurfacing Project	The project scope includes Crack Seal, Slurry Seal, Cape Seal, full-depth crack treatment with Hot-Mix Asphalt, striping, and sign improvements on various streets throughout the City. Also included in the scope of this project is the full-depth repair of pavement at the City's Waste Water Treatment Plant with a Slurry Seal on all access roads. The work will begin in July 2023. This project will treat approximately 4.5 centerline miles of public road. This project will be funded by Measure L, SB1, and Sewer Service Funds. Improvements within the Waste Water Treatment Plant will use Sewer Service Funds.	1,044,733.00	125.00	1,044,608.00	IN CONSTRUCTION
Bike & Pedestrian									
2022-23	23-001	CDBG	8005	Morrow Village Phase II	The scope of work will include sidewalk improvements to Morrow village Neighborhood, this is phase II out of V. The project is currently under construction, City Council awarded to United Pavement Maintenance, Inc. on April 10, 2023 in the amount of \$512,409.70. A total of \$154,437.44 to be funded by Measure L.	154,437.44	133.34	154,304.10	IN CONSTRUCTION