

## Measure L

City Name: Ceres

Project Name: Eastgate Concrete ADA Evaluation

Date: Q4: 4/1/25 - 6/30/25

Project Revenue		Q4 Measure L (ML) Expenses (EXP)	
City Funds	\$0.00	Budgeted ML Funds	\$268,300.00
Federal Funds	\$0.00	Encumbered/Prior EXP	\$22,300.00
State Funds	\$0.00	ML Funds Expended	\$245,878.50
<b>Measure L Funds</b>	<b>\$268,300.00</b>	ML Funds Available	\$121.50
Other Funds			
<b>Total</b>	<b>\$268,300.00</b>	<b>Total</b>	<b>\$268,178.50</b>

Phase:

Project closeout

### Overall Project Details:

This project will evaluate and remove tripping hazards from City sidewalks located in the Eastgate Subdivision. It is proposed to repair 1,871 sidewalk panels by cutting, 36,128 square feet of sidewalk removal and replacement, and 1,121 lineal feet of curb and gutter.

Project Status:

Completed

Add photos/renderings:

