

## Measure L

City Name: Ceres

Project Name: North Central Ave Reconstruction

Date: Q2 : 10/1/25 to 12/31/25

Project Revenue		Q2 Measure L (ML) Expenses (EXP)	
City Funds	\$0.00	Budgeted ML Funds	\$150,000.00
Federal Funds	\$0.00	Encumbered/Prior EXP	\$38,487.50
State Funds	\$0.00	ML Funds Expended	\$511.67
<b>Measure L Funds</b>	<b>\$150,000.00</b>	ML Funds Available	\$111,000.83
Other Funds			
<b>Total</b>	<b>\$150,000.00</b>	<b>Total</b>	<b>\$38,999.17</b>

Phase:

Design

### Overall Project Details:

The project proposes to perform pavement rehabilitation on North Central Avenue, from Promenade Lane to approximately 140 linear feet north of Park East Drive, approximately 0.3 mile. The project includes areas of fatigue of the existing pavement, reconstruction of curb ramps to meet ADA compliance, removal and replacement of damaged curb & gutter, pavement markings & striping, and other associated improvements necessary to improve the roadway condition.

Project Status:

In Design

Add photos/renderings:

