

Measure L

City Name: Ceres

Project Name: 2022 Pavement Resurfacing Project

Date: Q2: 10/1/23 - 12/31/23

Project Revenue		Q4 Measure L (ML) Expenses (EXP)	
City Funds	\$271,500.00	Budgeted ML Funds	\$1,040,733.00
Federal Funds	\$0.00	Encumbered/Prior EXP	\$125.00
State Funds	\$200,000.00	ML Funds Expended	\$876,651.84
Measure L Funds	\$1,040,733.00	ML Funds Available	\$163,956.16
Other Funds			
Total	\$1,512,233.00	Total	\$876,776.84

Phase:

CONSTRUCTION

Overall Project Details:

The project scope includes Crack Seal, Slurry Seal, Cape Seal, full-depth crack treatment with Hot-Mix Asphalt, striping, and sign improvements on various streets throughout the City. Also included in the scope of this project is the full-depth repair of pavement at the City's Waste Water Treatment Plant with a Slurry Seal on all access roads. The work will begin in July 2023. This project will treat approximately 4.5 centerline miles of public road. This project will be funded by Measure L, SB1, and Sewer Service Funds. Improvements within the Waste Water Treatment Plant will use Sewer Service Funds.

Project Status:

IN CONSTRUCTION

Add photos/renderings:

