

Measure L

City Name: Ceres

Project Name: 2024 Pavement Preservation

Date: Q2 : 10/1/25 to 12/31/25

Project Revenue		Q2 Measure L (ML) Expenses (EXP)	
City Funds	\$0.00	Budgeted ML Funds	\$1,977,500.90
Federal Funds	\$0.00	Encumbered/Prior EXP	\$1,354.33
State Funds	\$0.00	ML Funds Expended	\$1,267,207.28
Measure L Funds	\$1,977,500.90	ML Funds Available	\$708,939.29
Other Funds			
Total	\$1,977,500.90	Total	\$1,268,561.61

Phase:

Pre-Construction

Overall Project Details:

The project scope includes Crack Seal, Slurry Seal, Cape Seal, striping, sign improvements and curb ramp replacement that meet

Project Status:

Construction

Add photos/renderings: N/A

